SOUTH PORTLAND FIRE DEPARTMENT Standard Operating Guidelines

Policy #:	5.319	Effective Date:	2/3/2022
Title:	Live Fire Training Pre-Burn Checklist	# of pages:	5
Category:	Training	Classification:	Red

- 1. PURPOSE: To establish a check list to be filled out prior to conducting live fire training in the City of South Portland, Maine.
- 2. POLICY: The attached form shall be used prior to beginning any live fire training. At the completion of the training the completed form will be sent to the training deputy for filing.
- 3. REFERENCES:
 - None

By Order Of:

5

James P. Wilson Fire Chief

SOUTH PORTLAND FIRE DEPARTMENT LIVE FIRE CHECKLIST

Pre Burn Check List

- Property owner of the acquired structure has signed off on the property to conduct the fire training and released liability to burn the structure and a copy filed with the Training Deputy
- □ Maine Outdoor open burning permit obtained
- □ Permission from Portland Water District to utilize hydrants
- □ Notify Dispatch, Police and Public Works of training and potential for road closures
- □ Notify owners of adjacent properties of date and time of live fire training
- □ Conduct a visual survey of the structure and determine the structure to be sound for intended purpose
- □ Survey the work area surrounding this property and correcting any hazards (i.e., wells, large hole, tree hazards, utility pole and lines, etc.)
- □ Prepare site plan showing burn building, exposures, apparatus spotting, access roads, parking area, rehab area, water supply sources, command location, etc.
- □ Location of EMS vehicles, and allow for arriving and departing Rescues
- Prepare burn building floor plan(s) with key structural details, dimensions, egress, exits, emergency escape routes, and potential hazards
- □ Calculate water supply needs, delivery rate, and application rate as determined by ISO guild for determination of needed fire flow (NFF)
- Obtain apparatus, equipment and water supply to provide required NFF for the burn building and exposures, as well as providing for independent water supply source for water for the attack line and back up lines
- □ Identify all hazards and set up spectator barriers
- □ Identify and establish fire ground radio communications frequencies
- Obtain a weather forecast for the training day and prepare location of rehab near EMS area in the shade and out of the Heat or in a warm structure in cold weather depending on season. Plenty of drinking water and food if longer than four hours of training

Building/Site Preparation

- □ Emergency escape paths are identified
- □ All utilities are disconnected
- All extraordinary interior and exterior hazards have been removed
- □ Highly combustible interior and exterior ceiling covering were removed
- □ All holes in floor, walls, and ceilings are patched or otherwise safely secured
- Dead loads were removed from all floors or roof
- □ All vertical ventilation openings were pre-cut (min 4'X 4' opening for each separate or divided roof section.) Trench cut as needed
- □ Fire room sets are to be Class A combustibles only (No flammable or combustible liquids)
- □ All window openings closed with the exception of the fire room and egress windows
- Doors were checked to ensure they will open and close completely; lock sets should be removed or rendered inoperable
- □ Stairways were made safe with railings in place

- □ Inside chimneys were undercut at each floor prior to final burn. Outside chimney will be bought to ground before operation begin
- □ All inside debris cleaned up
- □ All outside debris moved away from building
- All outside porch, decks, and steps are secured and safe
- □ Cistern, cesspool, wells, or other such ground openings were filled or otherwise protected
- □ All fuel tanks that are not removed have been checked to ensure they are emptied and vented
- □ Insect hives removed
- **Exposures protected or removed**
- □ No friable asbestos building materials were identified. If so removed by state licensed professionals
- □ Observation holes were cut in gable end

Burn Checklist

- □ Create full roster or accountability list of all participating personnel is established and maintained
- □ IMS established and specific assignments are made
- □ Briefing will be held by IC to detail the training goals, safety producers, evacuation signal and any other safety measures
- Crews are given a tour of the building and secondary escape routes identified
- □ Full PPE will be used throughout training by **all** personnel on the training site
- □ Ladders will be placed to window openings on floors above the ground level as necessary
- □ Caution has been used in placement of exposure protection lines
- □ No personnel above the fire floor unless directed by the IC
- □ All crews withdrawn from the building and a PAR taken prior to master stream/exterior attack commencing.
- □ If evacuation is ordered a PAR will be done to ensure structure is clear

Water Flow Calculation

1 and 2 family dwellings not exceeding two stories	500 gpm for 2hrs
Distance between buildings: 31ft – 100ft	750 gpm for 2 hrs
Distance between buildings: 11ft –30ft	1000 gpm for 2hrs
Distance between buildings: 10 ft or less	1,500 gpm for 2 hrs

Total Water On-scene _____Gallons Fire flow requirements _____GPM

Staffing Assignments Incident Command		
Safety Officer		
Interior Safety Officer		
Igniter		
Attack Engine MPO		
Back-up Engine MPO		
EMS Crew	,	
RIT Company (3)	,	;
	,	
Team 1		
Leader/Instructor		
Students	,	;
	,	
Team 2		
Leader/Instructor		
Students	,	,
	,	
Team 3		
Leader/Instructor		
Students	,	
	,	
Team 4		
Leader/Instructor		
Students	,	,
	,	
Team 5		
Leader/Instructor		
Students	,	

Acknowledgements:

Date:	
Burn Address/Location:	
Member Completing Check List:	
IC or Lead Instructor:	
Chief Officer:	
Safety Officer:	
Training Site Sketch	Wind Direction /Wind Speed

Submit this form to the Training Deputy upon the completion of the training.